






LOCATION MAP
NOT TO SCALE



SITE DATA:

OWNER / DEVELOPER: MARC WALLACK, ESQ.
WALLACK MANAGEMENT COMPANY, INC.
441 LEXINGTON AVE
NEW YORK, NY 10017


PROJECT LOCATION: FIELD STREET
TOWN OF YORKTOWN, NY
PROPOSED USE: R1-40, ONE FAMILY RESIDENTIAL
TOWN TAX MAP DATA: SECTION 36.09, BLOCK 1, LOT 1
SITE AREA: 2.44 ACRES (106,236 SF)
SEWAGE FACILITIES: PUBLIC SEWERS
WATER FACILITIES: PUBLIC WATER FACILITIES



WETLAND BUFFER DISTURBANCE (sf)		
	LOT 1	LOT 2
PERVIOUS	5500	6120
IMPERVIOUS	655	940

ZONING SCHEDULE:

ZONING DISTRICT: R1-40, ONE FAMILY RESIDENTIAL			
DIMENSIONAL REGULATIONS:	REQUIRED	PROVIDED	VARIANCE REQUIRED
MINIMUM SIZE OF LOT:			
MINIMUM LOT AREA:	40,000 SF.	106,236 SF.	NONE
MINIMUM LOT WIDTH:	150 FT.	500 FT.	NONE
MINIMUM YARD DIMENSIONS:			
PRINCIPAL BUILDING:			
FRONT YARD SETBACK:	50 FT.	50 FT.	NONE
REAR YARD SETBACK:	50 FT.	50 FT.	NONE
ONE SIDE YARD SETBACK:	20 FT.	20 FT.	NONE
COMBINED SIDE YARD SETBACK:	50 FT.	50 FT.	NONE
ACCESSORY BUILDINGS:			
FRONT YARD SETBACK:	50 FT.	-- FT.	NONE
REAR YARD SETBACK:	10 FT.	-- FT.	NONE
ONE SIDE YARD SETBACK:	20 FT.	-- FT.	NONE
COMBINED SIDE YARD SETBACK:	50 FT.	-- FT.	NONE
MAXIMUM % OF LOT TO BE OCCUPIED:			
PRINCIPAL BUILDING COVERAGE:	15% OF LOT AREA	3.9% OF LOT AREA	NONE
ACCESSORY BUILDING COVERAGE:	15% OF LOT AREA	-- % OF LOT AREA	NONE
MAXIMUM HEIGHT:			
PRINCIPAL BUILDING - FEET:	35 FEET	35 FT MAX	NONE
PRINCIPAL BUILDING - STORIES:	2 1/2	-- FT.	NONE
ACCESSORY BUILDING - FEET:	15 FEET	15 FT MAX	NONE
ACCESSORY BUILDING - STORIES:	2 1/2	-- FT.	NONE



Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com

Engineer:
Revisions:

No.	Date	Comments

SCALE: 1" = 20'

DRAWN BY: AKM

DATE: 11-12-2025

SITE PLAN




SITE PLAN PREPARED FOR
WALLACK MGMT
FIELD STREET, JACOB ROAD, JORDAN DRIVE
TOWN OF YORKTOWN WESTCHESTER COUNTY, NY

Sheet 1 of 5

E:\2024\24-16 WALLACK MGMT. FIELD ST. JACOB ENGINEERED SITE PLAN\24-16 WALLACK MGMT. FIELD ST. JACOB ENGINEERED SITE PLAN.dwg, 1/28/2025, 3:35:14 PM

NOTE:
1. THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYORS, DATED 12/17/24. LAST REVISED 12/17/24. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.

NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209 (2)(f) OF THE NEW YORK STATE EDUCATION LAW.



SAFE DIG
Before You Dig, Drill or Blast!
Call 811
www.diganywhere.com

Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com

Engineer
JOSEPH C. RIMA, P.E.
NYS Lic. No. 64431

Revisions:	
No.	Comments


SCALE: 1" = 20'	DRAWN BY: AKM	DATE: 11-12-2025
--------------------	------------------	---------------------

E & SC PLAN


SITE PLAN
PREPARED FOR
WALLACK MGMT
FIELD STREET, JACOB ROAD, JORDAN DRIVE
TOWN OF YORKTOWN WESTCHESTER COUNTY, NY

Sheet
2
of
5

COPYRIGHT © 2020 BY SITE DESIGN CONSULTANTS. ALL RIGHTS RESERVED




E-7 EROSION BLANKET AND ANCHOR DETAIL




INSTALLATION NOTES:

- Stone size - use 3" min. Stone, or reclaimed or recycled concrete equivalent.
- Length - as required, but not less than 30 feet (except on a single residence lot where a 30 foot minimum length would apply).
- Thickness - not less than six (6) inches.
- Width - 10 foot minimum, but not less than the full width at points where ingress or egress occur. 24 ft if single entrance to site.
- Surface water - all surface water flowing or diverted toward construction entrance shall be piped across the entrance. If piping is impractical, a mountable berm with 5:1 slopes will be permitted.
- Maintenance - the entrance shall be maintained in a condition which will prevent tracking or flowing of sediment onto public right of way. This may require periodic top dressing with additional stone as conditions demand and repair and/or drainage of any measures used to trap sediment. All sediment collected, dropped, washed or tracked onto public right of way must be removed immediately.
- Washing - wheels shall be cleaned to remove sediment prior to entrance onto public right of way. When washing is required, it shall be done on an area stabilized with stone and which drains into an approved sediment trapping device.
- Periodic inspection and needed maintenance shall be provided after each rain.



E-2 STABILIZED CONSTRUCTION ENTRANCE DETAIL




E-3 SOIL STOCKPILE DETAIL




E-1 SILT FENCE DETAIL




E-4 CONSTRUCTION ENTRANCE INLET PROTECTION DETAIL



E-5 SILT SACK DETAIL



E-6 TREE TRUNK ARMOR / TREE PROTECTION DETAIL



E-2 TREE TRUNK ARMOR / TREE PROTECTION DETAIL



GENERAL EROSION CONTROL NOTES:

- Contractor shall be responsible for compliance with all sediment and erosion control practices. The sediment and erosion control practices are to be installed prior to any major soil disturbances, and maintained until permanent protection is established. Road surface flows from the site should be dissipated with tracking pads or appropriate material during adjacent road shoulder regrading. Contractor is responsible for the installation and maintenance of all soil erosion and sedimentation control devices throughout the course of construction.
- Catch basin inlet protection must be installed and operating at all times until tributary areas have been stabilized. When possible flows should be stabilized before reaching inlet protection structure. Timely maintenance of sediment control structures is the responsibility of the Contractor.
- All structures shall be maintained in good working order at all times. The sediment level in all sediment traps shall be closely monitored and sediment removed promptly when maximum levels are reached or as ordered by the Engineer. All sediment control structures shall be inspected on a regular basis, and after each heavy rain to insure proper operation as designed. An inspection schedule shall be set forth prior to the start of construction.
- The locations and the installation times of the sediment capturing standards shall be as specified in these plans, as ordered by the Engineer, and in accordance with the latest edition of the "New York Standards and Specifications for Erosion and Sediment Control" (NYSSESC).
- All topsoil shall be placed in a stabilized stockpile for reuse on the site. All stockpile material required for final grading and stored on site shall be temporarily seeded and mulched within 7 days. Refer to soil stockpile details.
- Any disturbed areas that will be left exposed more than 7 days and not subject to construction traffic, shall immediately receive temporary seeding. Mulch shall be used if the season prevents the establishment of a temporary cover. Disturbed areas shall not be limed and fertilized prior to temporary seeding.
- All disturbed areas within 500 feet of an inhabited dwelling shall be wetted as necessary to provide any control.
- The contractor shall keep the roadways within the project clear of soil and debris and is responsible for dust street cleaning necessary during the course of the project.
- Sediment and erosion control structures shall be removed and the area stabilized when the drainage area has been properly stabilized by permanent measures.
- All sediment and erosion control measures shall be installed in accordance with current edition of NYSESC.
- All regraded areas must be stabilized appropriately prior to any rock blasting, cutting, and/or filling of soils. Special care should be taken during construction to insure stability during maintenance and integrity of control structures.
- Any slopes graded at 3:1 or greater shall be stabilized with erosion blankets to be staked into place in accordance with the manufacturers requirements. Erosion blankets may also be required at the discretion of Town officials or Project Engineer. When stabilized blanket is utilized for channel stabilization, place all of the volume of seed mix prior to laying net, or as recommended by the manufacturer.
- To prevent heavy construction equipment and trucks from tracking soil off-site, construct a previous crushed stone pad. Locate and construct pads as detailed in these plans.
- Contractor is responsible for controlling dust by sprinkling exposed soil areas periodically with water as required. Contractor to supply all equipment and water.
- Contractor shall be responsible for construction inspections as per NYSESC GP-0-020-001 and Town of Yorktown Code.

MAINTENANCE OF TEMPORARY EROSION AND SEDIMENT CONTROL STRUCTURES:

N.Y.S.D.E.C. GP-0-15-002 EXPOSURE RESTRICTIONS - States that any exposed earthwork shall be stabilized in accordance with the guidelines of this plan.

- Trees and vegetation shall be protected at all times as shown on the detail drawing and as directed by the Engineer.
- Care should be taken so as not to channel concentrated runoff through the areas of construction activity on the site.
- Fill and site disturbances should not be created which causes water to pond off site or on adjacent properties.
- Runoff from land disturbances should not be discharged or have the potential to discharge off site without first being intercepted by a control structure, such as a sediment trap or silt fence. Sediment shall be removed before exceeding 50% of the retention structure's capacity.
- For finished grading, adequate grade shall be provided so that water will not pond on lawns for more than 24 hours after rainfall, except in swale flow areas which may drain for as long as 48 hours after rainfall.
- All swales and other areas of concentrated flow shall be properly stabilized with temporary control measures to prevent erosion and sediment travel. Surface flows over cut and fill areas shall be stabilized at all times.
- All sites shall be stabilized with erosion control materials within 7 days of final grading.
- Temporary sediment trapping devices shall be removed from the site within 30 days of final stabilization.

MAINTENANCE SCHEDULE:

Structure	Frequency	Inspection	Maintenance	Removal
Silt Fence	Weekly	Inspect	Clean of Sediment/Replace if Bulge Forms	Remove
Stabilized Construction Entrance	Weekly	Inspect	Maintain Condition to Prevent Sediment Tracking	Remove
Soil Stockpile	Weekly	Inspect	Maintain vegetative cover with seeding	Remove
Outlet Structures/Inlet Protection	Weekly	Inspect	Remove sediment at 50% storage capacity	Remove
Concrete Washout	Weekly	Inspect	Remove hardened concrete when 75% full	Remove
Erosion Control Blanket	Weekly	Inspect	Maintain cover with seeding and anchoring	Remove after 80% Uniform Vegetation growth
Construction Fence	Weekly	Inspect	Replace damaged areas and remove sediment	Remove

MAINTENANCE OF PERMANENT CONTROL STRUCTURES DURING CONSTRUCTION:

The stormwater management system and outlet structure shall be inspected on a regular basis and after every rainfall event. Sediment build up shall be removed from the inlet protection regularly to insure detention capacity and proper drainage. Outlet structure shall be free of obstructions. All piping and drain inlets shall be free of obstruction. Any sediment build up shall be removed.

MAINTENANCE OF CONTROLS AFTER CONSTRUCTION:

Controls (including respective outlet structures) should be inspected periodically for the first few months after construction and on an annual basis thereafter. They should also be inspected after major storm events.

DEBRIS AND LITTER REMOVAL:

Twice a year, inspect outlet structure and drain inlets for accumulated debris. Also, remove any accumulations during each mowing operation.

STRUCTURAL REPAIR/REPLACEMENT:

Outlet structure must be inspected twice a year for evidence of structural damage and repaired immediately.

EROSION CONTROL:

Unstable areas tributary to the basin shall immediately be stabilized with vegetation or other appropriate erosion control measures.

SEDIMENT REMOVAL:

Sediment should be removed after it has reached a maximum depth of five inches above the stormwater management system floor.

TOPSOIL:

Existing topsoil will be removed and stored in piles sufficiently away to avoid mixing with other excavation. Stockpiles shall be surrounded by erosion control as outlined on these plans. The furnishing of new topsoil shall be of a better or equal to the following criteria (SS713.01 NYSDOT):

	2. The organic content shall not be less than 2% or more than 70%.	
	3. Gradation:	
	<u>SIEVE SIZE</u>	<u>% PASSING BY WGT.</u>
	2 INCH	100
	1 INCH	85 TO 100
	1/4 INCH	65 TO 100
	NO. 200 MESH	20 TO 80

PERMANENT VEGETATIVE COVER:

- Site preparation:
 - 1.1. Install erosion control measures.
 - 1.2. Scarify compacted soil areas.
 - 1.3. Lime as required to pH 6.5.
 - 1.4. Fertilize with 10-6-4 4 lbs/1,000 S.F.
 - 1.5. Incorporate amendments into soil with disc harrow.
- Seed mixtures for use on swales and cut and fill areas:

MIXTURE	SEED TYPE	LBS./ACRE
ALT. A	KENTUCKY BLUE GRASS	20
	CREeping RED FESCUE	28
	RYE GRASS OR REDTOP	5
ALT. B	CREeping RED FESCUE	20
	REDTOP	2
	TALL FESCUE/SMOOTH BLOOMGRASS	20

- SEEDING:
 - 3.1. Prepare seed bed by raking to remove stones, twigs, roots and other foreign material.
 - 3.2. Apply soil amendments and integrate into soil.
 - 3.3. Apply seed uniformly by cyclone seeder pull-culti-packer or hydro-seeder at rate indicated.
 - 3.4. Stabilize seeded areas in drainage swales.
 - 3.5. Irrigate to fully saturate soil layer, but not to dislodge planting soil.
 - 3.6. Seed between April 1st and May 15th or August 15th and October 15th.
 - 3.7. Seeding may occur May 15th and August 15th if adequate irrigation is provided.

TEMPORARY VEGETATIVE COVER:

- SITE PREPARATION:
 - 1.1. Install erosion control measures.
 - 1.2. Scarify areas of compacted soil.
 - 1.3. Fertilize with 10-10-10 at 400/lb/acre.
 - 1.4. Lime as required to pH 6.5.

SEED SPECIES:	MIXTURE	LBS./ACRE
	Rapidly germinating annual ryegrass (or approved equal)	20
	Perennial ryegrass	20
	Cereal oats	36

SEEDING: Same as permanent vegetative cover

RECOMMENDED SEQUENCE OF CONSTRUCTION

USE OF EROSION AND SEDIMENT CONTROL STRUCTURES AND PRACTICES ARE IMPORTANT FOR MAINTAINING SITE STABILITY UNDER RUNOFF AND DURING DAILY CONSTRUCTION ACTIVITIES. THE CONSTRUCTION SEQUENCE SHOULD BE STAGED WITH EROSION AND SEDIMENT CONTROLS AS FOLLOWS, WITH ALL CONTROLS IN PLACE AND IMPLEMENTED PRIOR TO RESPECTIVE INFRASTRUCTURE CONSTRUCTION. AS CONSTRUCTION PROCEEDS, THE CONTROLS SHOULD BE MONITORED, MAINTAINED AND REPLACED AS NEEDED. ADDITIONAL CONTROLS MAY BE REQUIRED AS NEEDED TO ADDRESS UNFORESEEN SITUATIONS.

REFER TO THE CONSTRUCTION DRAWINGS FOR ALL PLANS AND DETAILS WHICH RELATE TO THE CONSTRUCTION SEQUENCE. THIS SEQUENCE SHOULD BE FOLLOWED IN CONJUNCTION WITH ALL PLANS, NOTES, AND THE STORMWATER POLLUTION PREVENTION PLAN. PRIOR TO THE COMMENCEMENT OF WORK, THE OWNER AND GENERAL CONTRACTOR SHALL READ AND UNDERSTAND THE SEQUENCE FOR CONSTRUCTION. THE SEQUENCE SHALL BE DISCUSSED AT THE TIME OF THE PRE-CONSTRUCTION MEETING.

DURING CONSTRUCTION OF THE PROJECT, THE CONTRACTOR IS RESPONSIBLE TO COORDINATE ALL REQUIRED INSPECTIONS WITH VARIOUS AGENCIES AND THE PROJECT ENGINEER.

GENERAL SEQUENCE: THE GENERAL SEQUENCE APPLIES TO THE START OF ALL WORK FOR THE PROJECT. THE REQUIREMENTS IN SUCH SHALL BE APPLIED AS APPROPRIATE AND SHALL BE ASSURED IN PLACE PRIOR TO THE START OF THE WORK OUTLINED IN THE SEQUENCE.

- PRIOR TO THE BEGINNING OF ANY SITE WORK THE MAJOR FEATURES OF THE CONSTRUCTION MUST BE FIELD STAKED BY A LICENSED SURVEYOR. THESE INCLUDE THE BUILDING, LIMITS OF DISTURBANCE, UTILITY LINES, AND STORMWATER PRACTICES.
- PRIOR TO THE START OF THE PROJECT, AN ON-SITE PRE-CONSTRUCTION MEETING WILL BE HELD. THIS WILL BE ATTENDED BY THE PROJECT OWNER, THE OPERATOR RESPONSIBLE FOR COMPLYING WITH THE APPROVED CONSTRUCTION DRAWINGS INCLUDING THE EROSION AND SEDIMENT CONTROL (E&S) PLAN AND DETAILS, THE DESIGN ENGINEER, THE ENGINEER RESPONSIBLE FOR E&S MONITORING DURING CONSTRUCTION, TOWN REPRESENTATIVES FROM THE ENGINEERING DEPARTMENT AND CODE ENFORCEMENT, AND REPRESENTATIVES FROM THE NYC DEP. THE DEP SHALL BE NOTIFIED 48HRS PRIOR TO THE PRECONSTRUCTION MEETING.
- CUT AND CLEAR TREES WITHIN THE WORK LIMITS AS NECESSARY FOR THE AREAS TO BE DISTURBED. INSTALL TREE PROTECTIVE MEASURE AT MARKED LOCATIONS ON E&S PLAN.
- INSTALL ALL TEMPORARY EROSION CONTROL MEASURES AS SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN FOR THE PROJECT'S IMMEDIATE DISTURBANCE AREAS. THIS SHALL INCLUDE, BUT NOT LIMITED TO SILT FENCE, STABILIZED CONSTRUCTION ENTRANCES, CONSTRUCTION FENCE, ETC. INSTALL THE SEDIMENT TRAPS IN THE LOCATION SHOWN ON THE PLANS. THIS SEQUENCE MUST BE FOLLOWED TO INSURE PROPER IMPLEMENTATION OF THE EROSION AND SEDIMENT CONTROL PLAN (E&S) AND STORMWATER POLLUTION PREVENTION PLAN (SWPPP). CORDON OFF STORMWATER PRACTICES AS SHOWN ON THE E&S PLAN TO PREVENT COMPACTION OF UNDERLYING SOILS. DURING CONSTRUCTION, RUNOFF WILL SHEET FLOW ACROSS THE SITE TO THE PERIMETER WHERE IT WILL PASS THROUGH SILT FENCING.
- TEMPERED TREES AND WOODCHIPS SHALL BE TEMPORARILY STORED IN THE STOCKPILE AND/OR STAGING AREA IF NECESSARY. BEFORE BEING REMOVED OFF-SITE, WOODCHIPS MAY BE USED FOR MULCH TO STABILIZE DISTURBED AREAS. WOODCHIP MULCH SHALL BE APPLIED AT A MINIMUM RATE OF 500 LBS. PER 1000 SF (2" THICK MINIMUM).
- REMOVE EXISTING VEGETATIVE COVER, CUT AND CLEAR TREES, GRUB, REMOVE STUMPS AND OTHER SURFACE FEATURES IN THE LIMIT OF CONSTRUCTION ONLY. ANY DISTURBANCE THAT RESULTS FROM TREE CLEARING AND GRUBBING SHALL BE IMMEDIATELY STABILIZED WITH WOODCHIPS MULCH, HYDRO-MULCH, OR STRAW AND SEED. TIMBERED TREES, WOOD CHIPS, AND STUMPS SHALL BE REMOVED OFF-SITE UNLESS OTHERWISE DIRECTED, AS STATED, WOODCHIPS MAY BE STOCKPILED FOR USE AS STABILIZING GROUND COVER. DEMOLISH AND/OR REMOVE EXISTING FEATURES, I.E.: FENCE, CONCRETE SLAB, ASPHALT ETC., AND DISPOSE OF OR STOCKPILE AS REQUIRED BY THE OWNER. ALL CONSTRUCTION DEBRIS SHALL BE PROPERLY DISPOSED OF IN ACCORDANCE WITH ALL FEDERAL, STATE, AND LOCAL REQUIREMENTS.

THE FOLLOWING IS THE GENERAL ORDER FOR CONSTRUCTION OF THE PROJECT AND MAY BE MODIFIED AFTER APPROVED BY THE SUPERVISING ENGINEER. THIS IS MEANT TO MINIMIZE THE AMOUNT OF OPEN DISTURBANCE. UNDER NO CIRCUMSTANCES SHALL MORE THAN FIVE (5) ACRES OR GREATER BE DISTURBED DURING THE SAME PERIOD OF TIME. IN THE EVENT GREATER DISTURBANCE IS NECESSARY OUTSIDE OF THE LIMIT OF DISTURBANCE SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN, THE CONTRACTOR SHALL COORDINATE WITH THE ENGINEER OF RECORD, AND MUNICIPALITY FOR AN ON-SITE MEETING TO DISCUSS THE ALTERNATIVE APPROACH TO THE CONSTRUCTION.

NOTE: NO STORMWATER IS PERMITTED TO ENTER THE INFILTRATION SYSTEM FROM THE UPSTREAM CONVEYANCE SYSTEM AND SHALL BE BLOCKED UNTIL THE COMPLETION AND STABILIZATION OF ALL AREAS TRIBUTARY TO THE BASIN. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM UNIFORM 80% PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING AND OTHER MOVEMENTS.

HOME SITE CONSTRUCTION AND DRAINAGE INSTALLATIONS

- IMPLEMENT THE GENERAL SEQUENCE NOTES 1 THROUGH 6 (EXCEPT NOTE 3) WHERE APPLICABLE PRIOR TO CONTINUING.
- PROVIDE MAINTENANCE OF SEDIMENT CONTROLS THROUGHOUT CONSTRUCTION. UPON COMPLETION OF FINAL GRADING, INSTALLATION OF VEGETATIVE COVER AND INSTALLATION OF FULL STABILIZATION VEGETATIVE COVER, TEMPORARY EROSION CONTROL MEASURES CAN BE REMOVED.
- ROUGH-GRADE DRIVEWAYS PRIOR TO CLEARING AND GRUBBING HOUSE AND LAWN AREAS. STABILIZE GRADED AREAS AND SWALES BY SEEDING AND MULCHING. EROSION BLANKETS WILL BE USED WHERE SLOPES ARE 3:1 OR GREATER AND IN SWALES.
- INSTALL DRAINAGE SYSTEM. THESE AREAS SHALL BE IMMEDIATELY SEEDING AND STABILIZED WITH EROSION BLANKETS.
- AS STATED ABOVE, ALL EROSION AND SEDIMENT CONTROLS SHOULD BE IN PLACE. CLEAR AND GRUB DRIVEWAYS AND BASIN LOCATION.
- THE INDIVIDUAL LOTS MAY BE CONSTRUCTED IN ANY ORDER BUT REQUIRES FOLLOWING THE ABOVE PROCEDURE.
- PROCEED WITH THE CONSTRUCTION OF THE BUILDINGS. AT ANY POINT DURING THIS BEGIN INSTALLATION OF THE UTILITIES INCLUDING THE WATER AND SEWER CONNECTIONS, DRAINAGE AND POWER UTILITIES. PROVIDE SEDIMENT CONTROLS FOR TRENCHES AS INSTALLATION IS COMPLETED. STABILIZE SOILS AT THE END OF EACH DAY.
- INSTALL SUB-BASE COURSE MATERIAL FOR DRIVEWAY.
- INSTALL HARDSCAPE SUCH AS PATIOS, WALKS STEPS ETC., AND FINAL VEGETATION INCLUDING SOO AND LANDSCAPING. REFER TO LANDSCAPE PLANS FOR LOCATION AND IDENTIFICATION OF GROUND COVER AND PLANTINGS. CLEAR SITE OF DEBRIS AND ALL UNWANTED MATERIALS. DISPOSAL SHALL BE IN ACCORDANCE WITH ALL FEDERAL, STATE, AND LOCAL REQUIREMENTS.
- DURING THE FINAL PHASE OF BUILDING CONSTRUCTION, FINISH GRADE, PERFORM SOIL RESTORATION REQUIREMENTS (SEE FIGURE 8.1), TOPSOIL, RAKE, AND SEED ALL AREAS AS REQUIRED. WHERE REQUIRED OR RECOMMENDED, HYDRO-MULCH OR INSTALL EROSION CONTROL BLANKETS.

FINAL SITE STABILIZATION AND COMPLETION OF NEW CONSTRUCTION:

- UPON COMPLETION OF ALL WORK, THE SITE SHALL BE INSPECTED BY THE SUPERVISING ENGINEER AND TOWN INSPECTOR TO DETERMINE COMPLETION OF ALL WORK AND PERMANENT STABILIZATION OF THE SITE.
- ANY AREAS DEEMED INCOMPLETE OR NOT PROPERLY STABILIZED SHALL BE DONE SO TO THE SATISFACTION OF THE SUPERVISING ENGINEER AND TOWN INSPECTOR.
- ONCE THE SITE IS DEEMED ADEQUATELY STABLE THE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES CAN BE REMOVED. AT THAT TIME IF DEEMED APPROPRIATE DRAINAGE STRUCTURES UPSTREAM FROM THE SUBSURFACE STORMWATER MANAGEMENT SYSTEMS SHALL BE CLEANED OF SEDIMENT AND DEBRIS. THEY CAN THEN BE UNLOCKED TO ALLOW FOR FLOW OF COLLECTED SURFACE RUNOFF.

CONTACT INFORMATION DURING AND AFTER CONSTRUCTION:

MARC WALLACK
441 LEXINGTON AVE
NEW YORK, NEW YORK 10017
PHONE: (212) 753-3381

Winter Stabilization Notes:

If construction activities are expected to extend into or occur during the winter season the contractor shall anticipate proper stabilization and sequencing. Construction shall be sequenced such that wherever possible areas of disturbance that can be completed and permanently stabilized shall be done by applying and establishing permanent vegetative cover before the first frost. Areas subject to temporary disturbance that will not be worked for an extended period of time shall be treated with temporary seed, mulch, and/or erosion blankets.

OWNER/OPERATOR CERTIFICATION

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations."

Name (please print) _____

Title _____

Date _____

Address _____

Phone _____

E-mail _____

Signature _____

Name of Trained Individual _____

CONTRACTOR CERTIFICATION

Contractor Certification Statement - All contractors and subcontractors identified in a SWPPP in accordance with Part III.A.6 (SPDES General Permit for Stormwater Runoff from Construction Activity, GP-0-20-001, January 2020) of this permit shall sign a copy of the following certification statement before undertaking any construction activity at the site identified in the SWPPP.

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings."

Individual Contractor:

Name and Title (please print) _____

Signature of Contractor _____

Name of Trained Individual _____

Company / Contracting Firm:

Name of Company _____

Address of Company _____

Telephone Number / Cell Number _____

Site Information:

Address of Site _____

Today's Date: _____

