




LOCATION MAP
NOT TO SCALE

SITE DATA:

OWNER / DEVELOPER:

MJM LAND DEVELOPMENT CORP.
3232 GOMER STREET
YORKTOWN HEIGHTS, NY 10598

PROJECT LOCATION:

3232 GOMER STREET
TOWN OF YORKTOWN
R1-20 SINGLE FAMILY RESIDENTIAL
PROPOSED USE:
TOWN TAX MAP DATA:
SITE AREA :
SEWAGE FACILITIES:
WATER FACILITIES:
WATERSHEDS:


R1-20 SINGLE FAMILY RESIDENTIAL
SECTION 17.18, BLOCK 2, LOT 2
12.3 ACRES (535,788 SF)
PUBLIC SEWERS
PUBLIC WATER FACILITIES
HUDSON RIVER / CROTON RESERVOIR

ZONING SCHEDULE:

ZONING DISTRICT: R1-20, SINGLE FAMILY RESIDENTIAL															
DIMENSIONAL REGULATIONS:	REQUIRED	LOT 1	LOT 2	LOT 3	LOT 4	LOT 5	LOT 6	LOT 7	LOT 8	LOT 9	LOT 10	LOT 11	LOT 12	LOT 13	VARIANCE REQUIRED
MINIMUM SIZE OF LOT:															
MINIMUM LOT AREA:	20,000 SF.	19,025 SF.	25,819 SF.	18,093 SF.	19,409 SF.	16,455 SF.	59,282 SF.	48,408 SF.	22,480 SF.	31,641 SF.	50,166 SF.	29,543 SF.	31,647 SF.	126,406 SF.	NONE
MINIMUM LOT WIDTH:	100 FT.	115 FT.	121 FT.	128 FT.	121 FT.	110 FT.	140 FT.	226 FT.	67 FT.	110 FT.	61 FT.	39 FT.	86 FT.	306 FT.	NONE
MINIMUM LOT DEPTH:	100 FT.	147 FT.	175 FT.	147 FT.	167 FT.	125 FT.	226 FT.	123 FT.	60 FT.	278 FT.	291 FT.	301 FT.	212 FT.	226 FT.	NONE
MINIMUM ROAD FRONTAGE:	100 FT.	96 FT.	153 FT.	125 FT.	121 FT.	82 FT.	130 FT.	92 FT.	281 FT.	120 FT.	50 FT.	23 FT.	45 FT.	71 FT.	NONE
MINIMUM YARD DIMENSIONS:															
PRINCIPAL BUILDING:															
FRONT YARD SETBACK:	40 FT.	69 FT.	44 FT.	53 FT.	70 FT.	68 FT.	63 FT.	41 FT.	42 FT.	55 FT.	73 FT.	97 FT.	86 FT.	121 FT.	NONE
REAR YARD SETBACK:	40 FT.	46 FT.	57 FT.	75 FT.	66 FT.	46 FT.	47 FT.	51 FT.	40 FT.	147 FT.	189 FT.	170 FT.	97 FT.	74 FT.	NONE
ONE SIDE YARD SETBACK:	15 FT.	40 FT.	35 FT.	52 FT.	25 FT.	16 FT.	15 FT.	21 FT.	20 FT.	15 FT.	20 FT.	22 FT.	23 FT.	32 FT.	NONE
COMBINED SIDE YARD SETBACK:	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	40 FT.	NONE
MAXIMUM % OF LOT TO BE OCCUPIED:															
PRINCIPAL BUILDING COVERAGE:	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	20% OF LOT AREA	NONE
MAXIMUM HEIGHT:															
PRINCIPAL BUILDING - FEET:	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	NONE
PRINCIPAL BUILDING - STORIES:	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	NONE
ACCESSORY BUILDING - FEET:	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	35 FEET	NONE
ACCESSORY BUILDING - STORIES:	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	2 1/2	NONE

WETLAND DISTURBANCE:

	PROPOSED		PROPOSED MITIGATION CREATED WETLAND
	DISTURBANCE	IMPERVIOUS	
WETLAND	440 SF	0	SEE MITIGATION PLAN
100' WETLAND ADJACENT AREA	32,150 SF	5,798 SF	



NOTE:
THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN
TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C., DATED 01/11/25.
THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.

NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209(2) OF THE NEW YORK STATE EDUCATION LAW.

Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com

Engineer:
Joseph C. Rina, P.E.
NYS Lic. No. 64431

Revisions:	1. DATE: 01/11/25	2. COMMENTS: To Planning Board
No.	1	1/11/2025 Submission to Planning Board


SCALE:	1" = 40'
DRAWN BY:	AKM
DATE:	05/28/25

SITE PLAN
PREPARED FOR
MJM LAND DEVELOPMENT CORP.
3232 Gomer Street
Town of Yorktown
Westchester County, NY

Sheet
C-101




NOTE:
1. THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C., DATED 01/11/25. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.



SCALE: 1"=40'-0"

SAFE DIG
Before You Dig, Drill or Blast!
CALL US TOLL FREE 811 or 1-800-462-7862
We'll provide you with the information you need to know before you dig.
www.digbeforeyoudig.com



PROJECT # 22-01

Site Design Consultants

Civil Engineers • Land Planners

251-F Underhill Avenue, Yorktown Heights, NY 10598

(914) 962-4488 - Fax: (914) 962-7386

www.sitedesignconsultants.com



Engineer
Joseph C. Rina, P.E.
NYS Lic. No. 64431

Revisions:
No. 1
Date 11/17/2025
Comments To Planning Board Submission To Planning Board

SCALE: 1"=40'

DRAWN BY: AKM

DATE: 05/28/25


EXISTING CONDITIONS PLAN

SITE PLAN PREPARED FOR
MJM LAND DEVELOPMENT CORP.
3232 Gomer Street
Town of Yorktown
Westchester County, NY

Sheet

C-102

NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 2205(2) OF THE NEW YORK STATE EDUCATION LAW.



Civil Engineers • Land Planners
2251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 • Fax: (914) 962-7386
www.sitedesignconsultants.com

[illegible]

2

1550

DATE:



EROSION & SEDIMENT CONTROL PLAN

SITE PLAN
PREPARED FOR

**MJM LAND
DEVELOPMENT CORP.**

3232 Gomer Street
Westchester County, NY
town

C-103





NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209(2) OF THE NEW YORK STATE EDUCATION LAW.



NOTE:
THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN
TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C., DATED 01/11/25.
THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.

NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209(2) OF THE NEW YORK STATE EDUCATION LAW.



SAFE DIG
Before You Dig, Drill or Blast!
CALL US TOLL FREE 811 or 1-800-482-7262
We'll locate underground utilities for you. No charge. No time lost.
We'll dig for you. No charge. No time lost.
We'll dig for you. No charge. No time lost.
www.digbeforeyoudig.com

CORDIAL ROAD IMPROVEMENTS

SITE PLAN
PREPARED FOR

**MJM LAND
DEVELOPMENT CORP.**


3232 Gomer Street
Town of Yorktown

Westchester County, NY


IMPROVEMENT PLAN

SCALE: 1" = 40'
DRAWN BY: AKM
DATE: 02/28/25

Revisions:
No. 1: DATE: 02/28/25
Comments: To Planning Board
2: 11/17/2025 Submission to Planning Board



Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com



PROJECT # 22-01








COPYRIGHT © 2025 BY SITE DESIGN CONSULTANTS. ALL RIGHTS RESERVED.

10/22/2025 2:41 PM M:\SUBMISSIONS\CONCRETE\YORKTOWN\ENGINEERING\AD00020241\001A.DWG - MM SUBD.XSS 60W/E/ST/PAV/2501.MM 05/05/25 4:18:58 PM

NOTE:

1. THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C., DATED 01/11/25. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.

NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 209(2)(f) OF THE NEW YORK STATE EDUCATION LAW.



Sheet

C-201

SITE PLAN
PREPARED FOR

MJM LAND
DEVELOPMENT CORP.

3232 Corner Street
Town of Yorktown
Westchester County, NY

DRIVEWAY PROFILES

SCALE:

DRAWN BY:
AKM

DATE:
05/28/25

Revisions:
No. Date Comments

1 10/8/2025 Submission To Planning Board
2 11/7/2025 Submission To Planning Board



Engineer:
Joseph C. Rinaldi, P.E.
NYS Lic. No. 64411






Site Design Consultants

Civil Engineers • Land Planners

251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com



PROJECT # 22-01



NOTE:
1. THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C., DATED 01/11/25. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.




Sheet
C-202

SITE PLAN
PREPARED FOR
**MM LAND
DEVELOPMENT CORP.**
3232 Gomer Street
Town of Yorktown
Westchester County, NY

DRIVEWAY PROFILES

SCALE:
DRAWN BY:
AKM
DATE:
05/28/25


No.	Date	Comments
1	10/8/2025	Submission to Planning Board
2	1/17/2025	Submission to Planning Board



Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com



PROJECT # 22-01



NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209 (2) OF THE NEW YORK STATE EDUCATION LAW

C-203

SITE PLAN
PREPARED FOR
**MJM LAND
DEVELOPMENT CORP.**
3737 Canyon Street

Town of Yorktown
Westchester County, NY
2252 Cornet Street

DRIVEWAY PROFILES


SCALE:

DRAWN BY:

05/28/25


Revisions:		
No.	Date	Comments:
1.	10/8/2025	Submission To Planning Board
2.	11/17/2025	Submission To Planning Board

Engineer:



Site Design Consultants


Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com





PROJECT # 22-01








JAKE'S CT SEWER
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20



MICHAEL CT SEWER
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20

NOTE:
1. THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C., DATED 01/11/25. THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.

NOTE: UNAUTHORIZED ALTERATIONS OR ADDITIONS TO THIS DRAWING IS A VIOLATION OF SECTION 7209(2) OF THE NEW YORK STATE EDUCATION LAW.



SAFE DIG
Before You Dig, Drill or Blast!
CALL OR TOLL FREE 811 or 1-800-462-7869
If you are unsure, call 811 or 1-800-462-7869
www.digbeforeyoudig.com


Sheet

C-206

SITE PLAN
PREPARED FOR
**MJM LAND
DEVELOPMENT CORP.**
3232 Gomer Street
Town of Yorktown
Westchester County, NY


SEWER MAIN PROFILE

Revisions:	Date	Comments
No. 1	11/11/25	Issued for Planning Board
No. 2	11/17/2025	Submission to Planning Board













Site Design Consultants

Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com



PROJECT # 22-01

COPYRIGHT © 2025 BY SITE DESIGN CONSULTANTS. ALL RIGHTS RESERVED.



SAFE DIG
Before You Dig, Drill or Blast!
CALL US TODAY FREE 811 or 1-800-462-7262
We provide the information you need to know
before you dig. We are the only company in the
state that provides this service.
www.safedig.com

SITE PLAN
PREPARED FOR

MJM LAND
DEVELOPMENT CORP.


3232 Gomer Street
Town of Yorktown

STORMWATER
PROFILES

SCALE: 1" = 4'
DRAWN BY: AKM
DATE: 05/28/25

No.	Date	Comments
1	05/28/25	Initial Design
2	06/11/25	Revised Design
3	06/11/25	Final Design

Engineer: Joseph C. Rina, P.E.
NYS Lic. No. 64431




Site Design Consultants

Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com




PROJECT # 22-01


COPYRIGHT © 2025 BY SITE DESIGN CONSULTANTS. ALL RIGHTS RESERVED.




LOT 11 TO LOT 13 SWM
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20




CB-1 TO LOT 12
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20




DMH-10 TO DMH-4
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20




DMH-9 TO DMH-4
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20



DETENTION POND
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20




LOT 8 TO DMH-7
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20



LOT 9 TO DMH-6
VERT. SCALE: 1" = 4
HORIZ. SCALE: 1" = 20

NOTE:
1. THIS IS NOT A SURVEY. ALL SURVEY INFORMATION SHOWN ON THIS PLAN HAS BEEN
TAKEN FROM SURVEY MAP PREPARED BY LINK LAND SURVEYOR, P.C. DATED 01/11/25.
THE ENGINEER ASSUMES NO RESPONSIBILITY FOR ITS ACCURACY.




SAFE DIG
Before You Dig, Drill or Blast!
CALL US TOLL FREE 811 or 1-800-462-7462
or contact your local utility company for more information.
www.digbeforeyoudig.com

SITE PLAN
PREPARED FOR
**MJM LAND
DEVELOPMENT CORP.**
3222 Gomer Street
Town of Yorktown


**STORMWATER
PROFILES**

SCALE: ###
DRAWN BY: AKM
DATE: 05/28/25



Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 - Fax: (914) 962-7386
www.sitedesignconsultants.com


PROJECT # 22-01
COPYRIGHT © 2025 BY SITE DESIGN CONSULTANTS. ALL RIGHTS RESERVED.



E-7

EROSION BLANKET AND ANCHOR DETAIL


NOT TO SCALE



E-2

STABILIZED CONSTRUCTION ENTRANCE DETAIL


NOT TO SCALE



E-3

SOIL STOCKPILE DETAIL


NOT TO SCALE



E-4

CONSTRUCTION ENTRANCE INLET PROTECTION DETAIL


NOT TO SCALE



E-5

SILT SACK DETAIL

NOT TO SCALE



E-6

TREE TRUNK ARMOR / TREE PROTECTION DETAIL

NOT TO SCALE

GENERAL EROSION CONTROL NOTES:

- Contractor shall be responsible for compliance with all sediment and erosion control practices. The sediment and erosion control practices are to be installed prior to any major soil disturbances, and maintained until permanent protection is established. Road surface flows from the site should be dissipated with tracking pad or appropriate measures during adjacent road shoulder regrading. Contractor is responsible for the installation and maintenance of all soil erosion and sedimentation control devices throughout the course of construction.
- Catch basin inlet protection must be installed and operating at all times until tributary areas have been stabilized. When possible flows should be stabilized before reaching inlet protection structure. Timely maintenance of sediment control structures is the responsibility of the Contractor.
- All structures shall be maintained in good working order at all times. The sediment level in all sediment traps shall be closely monitored and sediment removed promptly when maximum levels are reached or as ordered by the engineer. All sediment control structures shall be inspected on a regular basis, and after each heavy rain to insure proper operation as designed. An inspection schedule shall be set forth prior to the start of construction.
- The locations and the installation times of the sediment capturing standards shall be as specified in these plans, as ordered by the Engineer, and in accordance with the latest edition of the "New York Standards and Specifications for Erosion and Sediment Control" (NYSSESC).
- All topsoil shall be placed in a stabilized stockpile for reuse on the site. All stockpile material required for final grading and stored on site shall be temporarily seeded and mulched within 7 days. Refer to soil stockpile details.
- Any disturbed areas that will be left exposed more than 7 days and not subject to construction traffic, shall immediately receive temporary seeding. Mulch shall be used if the season prevents the establishment of a temporary cover. Disturbed areas shall not be limed and fertilized prior to temporary seeding.
- All disturbed areas within 500 feet of an inhabited dwelling shall be wetted as necessary to provide dust control.
- The contractor shall keep the roadways within the project clear of soil and debris and is responsible for any street cleaning necessary during the course of the project.
- Sediment and erosion control structures shall be removed and the area stabilized when the drainage area has been properly stabilized by permanent measures.
- All sediment and erosion control measures shall be installed in accordance with current edition of NYSSESC.
- All regraded areas must be stabilized appropriately prior to any rock blasting, cutting, and/or filling of soils. Special care should be taken during construction to insure stability during maintenance and integrity of control structures.
- Any slopes graded at 3:1 or greater shall be stabilized with erosion blankets to be staked into place in accordance with the manufacturers requirements. Erosion blankets may also be required at the discretion of Town officials or Project Engineer. When stabilized blanket is utilized for channel stabilization, place all of the volume of seed mix prior to laying net, or as recommended by the manufacturer.
- To prevent heavy construction equipment and trucks from tracking soil off-site, construct a pervious crushed stone pad. Locate and construct pads as detailed in these plans.
- Contractor is responsible for controlling dust by sprinkling exposed soil areas periodically with water as required. Contractor to supply all equipment and water.
- Contractor shall be responsible for construction inspections as per NYSDEC GP-0-020-001 and Town of Yorktown Code.

MAINTENANCE OF TEMPORARY EROSION AND SEDIMENT CONTROL STRUCTURES:

- N.Y.S.D.E.C. GP-0-15-002 EXPOSURE RESTRICTIONS - States that any exposed earthwork shall be stabilized in accordance with the guidelines of this plan.
- Trees and vegetation shall be protected at all times as shown on the detail drawing and as directed by the Engineer.
 - Care should be taken so as not to channel concentrated runoff through the areas of construction activity on the site.
 - Fill and site disturbances should not be created which causes water to pond off site or on adjacent properties.
 - Runoff from land disturbances shall not be discharged or have the potential to discharge off site without first being intercepted by a control structure, such as a sediment trap or silt fence. Sediment shall be removed before exceeding 50% of the retention structure's capacity.
 - For finished grading, adequate grade shall be provided so that water will not pond on lawns for more than 24 hours after rainfall, except in swale flow areas which may drain for as long as 48 hours after rainfall.
 - All swales and other areas of concentrated flow shall be properly stabilized with temporary control measures to prevent erosion and sediment travel. Surface flows over cut and fill areas shall be stabilized at all times.
 - All sites shall be stabilized with erosion control materials within 7 days of final grading.
 - Temporary sediment trapping devices shall be removed from the site within 30 days of final stabilization.

MAINTENANCE SCHEDULE:

Silt Fence	--	--	Insp.	Insp.	Clean of Sediment/Replace if Bulge Forms	Remove
Stabilized Construction Entrance	Clean of Sediment	Insp.	--	--	Maintain Condition to Prevent Sediment Tracking	Remove
Soil Stockpile	--	Insp.	Insp.	Insp.	Maintain vegetative cover with seeding	Remove
Outlet Structures/Inlet Protection	--	Insp.	Insp.	Insp.	Remove sediment at 50% storage capacity	Remove
Concrete Washout	Inspect (Insp.)	Insp.	Insp.	Insp.	Remove hardened concrete when 75% full	Remove
Erosion Control Blanket	--	Insp.	Insp.	Insp.	Maintain cover with seeding and anchoring	Remove after 80% Uniform Vegetation growth
Construction Fence	--	--	Insp.	Insp.	Replace damaged areas and remove sediment	Remove

MAINTENANCE OF PERMANENT CONTROL STRUCTURES DURING CONSTRUCTION:

The stormwater management system and outlet structure shall be inspected on a regular basis and after every rainfall event. Sediment build up shall be removed from the inlet protection regularly to insure detention capacity and proper drainage. Outlet structure shall be free of obstructions. All piping and drain inlets shall be free of obstruction. Any sediment build up shall be removed.

MAINTENANCE OF CONTROLS AFTER CONSTRUCTION:

Controls (including respective outlet structures) should be inspected periodically for the first few months after construction and on an annual basis thereafter. They should also be inspected after major storm events.

DEBRIS AND LITTER REMOVAL:

Twice a year, inspect outlet structure and drain inlets for accumulated debris. Also, remove any accumulations during each mowing operation.

STRUCTURAL REPAIR/REPLACEMENT:

Outlet structure must be inspected twice a year for evidence of structural damage and repaired immediately.

EROSION CONTROL:

Unstable areas tributary to the basin shall immediately be stabilized with vegetation or other appropriate erosion control measures.

SEDIMENT REMOVAL:

Sediment should be removed after it has reached a maximum depth of five inches above the stormwater management system floor.

TOPSOIL:

Existing topsoil will be removed and stored in piles sufficiently as to avoid mixing with other excavation. Stockpiles shall be surrounded by erosion control as outlined on these plans. The furnishing of new topsoil shall be of a better or equal to the following criteria (SST13.01 NYSDOT):

1. The pH of the material shall be 5.5 to 7.6.	
2. The organic content shall not be less than 2% or more than 70%.	
3. Gradation:	% PASSING BY WGT.
SIEVE SIZE	
2 INCH	100
1 INCH	85 TO 100
1/4 INCH	65 TO 100
NO. 200 MESH	20 TO 80

PERMANENT VEGETATIVE COVER:

- Site preparation:
 - Install erosion control measures.
 - Scarify compacted soil areas.
 - Lime as required to pH 6.5.
 - Fertilize with 10-6-4 4 lbs/1,000 S.F.
 - Incorporate amendments into soil with disc harrow.
- Seed mixtures for use on swales and cut and fill areas.

MIXTURE	LBS./ACRE
ALT. A	
KENTUCKY BLUE GRASS	20
CREeping RED FESCUE	28
RYE GRASS OR REDTOP	5
ALT. B	
CREeping RED FESCUE	20
REDTOP	2
TALL FESCUE/SMOOTH BLOOMGRASS	20
- SEEDING:
 - Prepare seed bed by raking to remove stones, twigs, roots and other foreign material.
 - Scarify compacted and integrate into soil.
 - Apply seed uniformly by cyclone seeder culti-packer or hydro-seeder at rate indicated.
 - Stabilize seeded areas in drainage swales.
 - Irrigate to fully saturate soil layer, but not to dislodge planting soil.
 - Seed between April 1st and May 15th or August 15th and October 15th.
 - Seeding may occur May 15th and August 15th if adequate irrigation is provided.

TEMPORARY VEGETATIVE COVER:

- SITE PREPARATION:
- Install erosion control measures.
 - Scarify areas of compacted soil.
 - Fertilize with 10-10-10 at 400/lb/acre.
 - Lime as required to pH 6.5.

SEED SPECIES:	LBS./ACRE
MIXTURE	
Rapidly germinating annual ryegrass (or approved equal)	20
Perennial ryegrass	20
Cereal oats	36

SEEDING:
Same as permanent vegetative cover

RECOMMENDED SEQUENCE OF CONSTRUCTION

USE OF EROSION AND SEDIMENT CONTROL STRUCTURES AND PRACTICES ARE IMPORTANT FOR MAINTAINING SITE STABILITY UNDER RUNOFF AND DURING DAILY CONSTRUCTION ACTIVITIES. THE CONSTRUCTION SEQUENCE SHOULD BE STAGED WITH EROSION AND SEDIMENT CONTROLS, AS FOLLOWS, WITH ALL CONTROLS IN PLACE AND IMPLEMENTED PRIOR TO RESPECTIVE INFRASTRUCTURE CONSTRUCTION. AS CONSTRUCTION PROCEEDS, THE CONTROLS SHOULD BE MONITORED, MAINTAINED AND REPLACED AS NEEDED. ADDITIONAL CONTROLS MAY BE REQUIRED AS NEEDED TO ADDRESS UNFORESEEN SITUATIONS.

REFER TO THE CONSTRUCTION DRAWINGS FOR ALL PLANS AND DETAILS WHICH RELATE TO THE CONSTRUCTION SEQUENCE. THIS SEQUENCE SHOULD BE FOLLOWED IN CONJUNCTION WITH ALL PLANS, NOTES, AND THE STORMWATER POLLUTION PREVENTION PLAN. PRIOR TO THE COMMENCEMENT OF WORK, THE OWNER AND GENERAL CONTRACTOR SHALL READ AND UNDERSTAND THE SEQUENCE FOR CONSTRUCTION. THE SEQUENCE SHALL BE DISCUSSED AT THE TIME OF THE PRE-CONSTRUCTION MEETING.

DURING CONSTRUCTION OF THE PROJECT, THE CONTRACTOR IS RESPONSIBLE TO COORDINATE ALL REQUIRED INSPECTIONS WITH VARIOUS AGENCIES AND THE PROJECT ENGINEER.

GENERAL SEQUENCE: THE GENERAL SEQUENCE APPLIES TO THE START OF ALL WORK FOR THE PROJECT. THE REQUIREMENTS IN SUCH SHALL BE APPLIED AS APPROPRIATE AND SHALL BE ASSUMED IN PLACE PRIOR TO THE START OF THE WORK OUTLINED IN THE SEQUENCE.

- PRIOR TO THE BEGINNING OF ANY SITE WORK THE MAJOR FEATURES OF THE CONSTRUCTION MUST BE FIELD STAKED BY A LICENSED SURVEYOR. THESE INCLUDE THE BUILDING, LIMITS OF DISTURBANCE, UTILITY LINES, AND STORMWATER PRACTICES.
- PRIOR TO THE START OF THE PROJECT, AN ON-SITE PRE-CONSTRUCTION MEETING WILL BE HELD. THIS WILL BE ATTENDED BY THE PROJECT OWNER, THE OPERATOR RESPONSIBLE FOR COMPLYING WITH THE APPROVED CONSTRUCTION DRAWINGS INCLUDING THE EROSION AND SEDIMENT CONTROL (EASC) PLAN AND DETAILS, THE DESIGN ENGINEER, THE ENGINEER RESPONSIBLE FOR EASC MONITORING DURING CONSTRUCTION, TOWN REPRESENTATIVES FROM THE ENGINEERING DEPARTMENT AND CODE ENFORCEMENT, AND REPRESENTATIVES FROM THE NYC DEP. THE DEP SHALL BE NOTIFIED 48HRS PRIOR TO THE PRECONSTRUCTION MEETING.
- CUT AND CLEAR TREES WITHIN THE WORK LIMITS AS NECESSARY FOR THE AREAS TO BE DISTURBED. INSTALL TREE PROTECTIVE MEASURE AT MARKED LOCATIONS ON EASC PLAN.
- INSTALL ALL TEMPORARY EROSION CONTROL MEASURES AS SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN FOR THE PROJECTS IMMEDIATE DISTURBANCE AREAS. THIS SHALL INCLUDE, BUT NOT LIMITED TO SILT FENCE, STABILIZED CONSTRUCTION ENTRANCES, CONSTRUCTION FENCE, ETC. INSTALL THE SEDIMENT TRAPS IN THE LOCATION SHOWN ON THE PLANS. THIS SEQUENCE MUST BE FOLLOWED TO INSURE PROPER IMPLEMENTATION OF THE EROSION AND SEDIMENT CONTROL PLAN (EASC) AND STORMWATER POLLUTION PREVENTION PLAN (SWPPP). CORDON OFF STORMWATER PRACTICES AS SHOWN ON THE EASC PLAN TO PREVENT COMPACTION OF UNDERLYING SOILS. DURING CONSTRUCTION, RUNOFF WILL SHEET FLOW ACROSS THE SITE TO THE PERIMETER WHERE IT WILL BE PASS THROUGH SILT FENCING.
- TIMBERED TREES AND WOODCHIPS SHALL BE TEMPORARILY STORED IN THE STOCKPILE AND/OR STAGING AREA IF NECESSARY, BEFORE BEING REMOVED OFF-SITE. WOODCHIPS MAY BE USED FOR MULCH TO STABILIZE DISTURBED AREAS. WOODCHIP MULCH SHALL BE APPLIED AT A MINIMUM RATE OF 500 LBS. PER 1000 SF (2" THICK MINIMUM).
- REMOVE EXISTING VEGETATIVE COVER, CUT AND CLEAR TREES, GRUB REMOVED STUMPS AND OTHER SURFACE FEATURES IN THE LIMIT OF CONSTRUCTION ONLY. ANY DISTURBANCE THAT RESULTS FROM TREE CLEARING AND GRUBBING SHALL BE IMMEDIATELY STABILIZED WITH WOODCHIPS MULCH, HYDRO-MULCH, OR STRAW AND SEED. TIMBERED TREES, WOOD CHIPS, AND STUMPS SHALL BE REMOVED OFF-SITE UNLESS OTHERWISE DIRECTED. AS STATED, WOODCHIPS MAY BE STOCKPILED FOR USE AS STABILIZING GROUND COVER. DEMOLISH AND/OR REMOVE EXISTING FEATURES, I.E., FENCE, CONCRETE SLAB, ASPHALT ETC., AND DISPOSE OF OR STOCKPILE AS REQUIRED BY THE OWNER. ALL CONSTRUCTION DEBRIS SHALL BE PROPERLY DISPOSED OF IN ACCORDANCE WITH ALL FEDERAL, STATE, AND LOCAL REQUIREMENTS.

THE FOLLOWING IS THE GENERAL ORDER FOR CONSTRUCTION OF THE PROJECT AND MAY BE MODIFIED AFTER APPROVED BY THE SUPERVISING ENGINEER. THIS IS MEANT TO MINIMIZE THE AMOUNT OF OPEN DISTURBANCE. UNDER NO CIRCUMSTANCES SHALL MORE THAN FIVE (5) ACRES OR GREATER BE DISTURBED DURING THE SAME PERIOD OF TIME. IN THE EVENT GREATER DISTURBANCE IS NECESSARY OUTSIDE OF THE LIMIT OF DISTURBANCE SHOWN ON THE EROSION AND SEDIMENT CONTROL PLAN, THE CONTRACTOR SHALL COORDINATE WITH THE ENGINEER OF RECORD, AND MUNICIPALITY FOR AN ON-SITE MEETING TO DISCUSS THE ALTERNATIVE APPROACH TO THE CONSTRUCTION.

ROADWAY CONSTRUCTION

- THE SURVEYOR SHALL STAKE-OUT THE PROPOSED DRIVEWAY CENTERLINES, LIMITS OF CUT AND BUILDINGS.
- IMPLEMENT THE GENERAL SEQUENCE NOTES 1 THROUGH 6 WHERE APPLICABLE PRIOR TO CONTINUING.
- ONCE THE TREE REMOVAL OPERATION IS COMPLETE, STRIP THE TOPSOIL WITHIN THE WORK BOUNDARY AND PLACE EXCAVATED TOPSOIL WITHIN THE IDENTIFIED STOCKPILE LOCATIONS. ANY SOILS SO DEEMED BY THE DESIGN OR MONITORING ENGINEER SHALL BE STOCKPILED FOR FUTURE USE AS LANDSCAPED AREA TOPSOIL. CONTRACTOR SHALL TAKE EVERY PRECAUTION FEASIBLE TO REDUCE THE AMOUNT OF DISTURBED/EXPOSED SOILS DURING CONSTRUCTION.
- SOIL STABILIZATION MUST OCCUR BY THE END OF THE NEXT BUSINESS DAY AND COMPLETED WITHIN SEVEN (7) DAYS FROM COMPLETION OF SOIL DISTURBANCE ACTIVITY PER GP-025-001. AREA TO BE STABILIZED WITH WOODCHIPS, HYDRO-MULCH, OR STRAW AND SEED.
- PRIOR TO STARTING THE WORK INSTALL ALL EROSION AND SEDIMENT CONTROLS INCLUDING THE INSTALLATION OF THE STABILIZED CONSTRUCTION ENTRANCE AT THE EXISTING ROADWAY ENTRANCE OFF GOMER AND CORDIAL. THE CONSTRUCTION ENTRANCE SHOWN AT THE PROPOSED MAIN ENTRANCE SHALL BE INSTALLED. THE CONSTRUCTION ENTRANCE SHALL REMAIN AT THIS LOCATION UNTIL THE PAVED ENTRANCE IS INSTALLED.
- BEGIN THE SITE GRADING AND EXCAVATION FOR THE ROADWAY, BRING TO SUB-GRADE.
- STAKE-OUT THE LOCATION OF THE UTILITIES AND UTILITY STRUCTURES. INSTALL DRAINAGE INFRASTRUCTURE INCLUDING CATCH BASINS, PIPING, AND LEVEL SPREADER. EXISTING SEPTIC FIELDS TO BE REMOVED ONLY IN AREAS WITHIN THE LIMITS OF DISTURBANCE AND IN ACCORDANCE WITH WCODN STANDARDS. BEGIN CONSTRUCTION OF INFILTRATION AND DETENTION BASIN. THE INFILTRATION BASIN SHALL BE CONSTRUCTED FROM THE OUTSIDE TO THE GREATEST EXTENT POSSIBLE TO AVOID COMPACTION OF THE EXISTING SOILS IN THE INVERT. CREATE BOULDER WALL USING BEDROCK FOUND ON SITE. INSTALL OUTLET PIPES AND RIP-RAP VELOCITY DISSIPATER.
- WHEN THE INFILTRATION BASIN IS INSTALLED, THE UPSTREAM DRAINAGE STRUCTURES SHALL BE BLOCKED SO AS TO NOT ALLOW SEDIMENT LADEN WATER FROM REACHING THE PRACTICE.
- BACKFILL UTILITY TRENCHES AS INSTALLATION IS COMPLETE AND STABILIZE THE AREA. IF TRENCHES ARE TO BE LEFT OPEN, PLACE EXCAVATED MATERIAL ON THE UP-SLOPE SIDES OF THE TRENCH AND PROTECT AND STABILIZE IF IT IS TO REMAIN OPEN FOR AN EXTENDED PERIOD OF SEVEN (7) DAYS OR MORE.
- INSTALL SUB-BASE COURSE MATERIAL FOR ROADWAY.
- STAKE OUT AND INSTALL CURBING AS PER PLAN. ONCE CURBING IS COMPLETED AROUND CATCH BASINS, RE-INSTALL INLET PROTECTION WITHIN CATCH BASINS. WHEN CURBING IS COMPLETE, BACKFILL WITH TOPSOIL. AREAS THAT ARE FILLED WITH TOPSOIL ARE TO BE RAKED, SEED, AND HAY MULCHED.
- UPON COMPLETION OF THE MAJORITY OF THE INFRASTRUCTURE, INSTALL PAVEMENT BASE AND BINDER COURSE TO THE THICKNESS AND ELEVATION AS PER THE CONSTRUCTION PLANS.

NOTE: NO STORMWATER IS PERMITTED TO ENTER THE INFILTRATION SYSTEM FROM THE UPSTREAM CONVEYANCE SYSTEM AND SHALL BE BLOCKED UNTIL THE COMPLETION AND STABILIZATION OF ALL AREAS TRIBUTARY TO THE BASIN. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM UNIFORM 80% PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING AND OTHER MOVEMENTS.

HOME SITE CONSTRUCTION AND DRAINAGE INSTALLATIONS

- IMPLEMENT THE GENERAL SEQUENCE NOTES 1 THROUGH 6 (EXCEPT NOTE 3) WHERE APPLICABLE PRIOR TO CONTINUING.
- PROVIDE MAINTENANCE OF SEDIMENT CONTROLS THROUGHOUT CONSTRUCTION. UPON COMPLETION OF FINAL GRADING, INSTALLATION OF VEGETATIVE COVER AND INSTALLATION OF FULL STABILIZATION VEGETATIVE COVER, TEMPORARY EROSION CONTROL MEASURES CAN BE REMOVED.
- ROUGH-GRADE DRIVEWAYS PRIOR TO CLEARING AND GRUBBING HOUSE AND LAWN AREAS. STABILIZE GRADED AREAS AND SWALES BY SEEDING AND MULCHING. EROSION BLANKETS WILL BE USED WHERE SLOPES ARE 3:1 OR GREATER AND IN SWALES.
- INSTALL DRAINAGE SYSTEM. THESE AREAS SHALL BE IMMEDIATELY SEED, AND STABILIZED WITH EROSION BLANKETS.
- AS STATED ABOVE, ALL EROSION AND SEDIMENT CONTROLS SHOULD BE IN PLACE. CLEAR AND GRUB DRIVEWAYS AND BASIN LOCATION.
- THE INDIVIDUAL LOTS MAY BE CONSTRUCTED IN ANY ORDER BUT REQUIRES FOLLOWING THE ABOVE PROCEDURE.
- PROCEED WITH THE CONSTRUCTION OF THE BUILDINGS. AT ANY POINT DURING THIS BEGIN INSTALLATION OF THE UTILITIES INCLUDING THE WATER AND SEWER CONNECTIONS, DRAINAGE AND POWER UTILITIES. PROVIDE SEDIMENT CONTROLS FOR TRENCHES AS INSTALLATION IS COMPLETED. STABILIZE SOILS AT THE END OF EACH DAY.
- INSTALL HARDSCAPE SUCH AS PATIOS, WALKS STEPS ETC., AND FINAL VEGETATION INCLUDING SOO AND LANDSCAPING. REFER TO LANDSCAPE PLANS FOR LOCATION AND IDENTIFICATION OF GROUND COVER AND PLANTINGS. CLEAR SITE OF DEBRIS AND ALL UNWANTED MATERIALS. DISPOSAL SHALL BE IN ACCORDANCE WITH ALL FEDERAL, STATE, AND LOCAL REQUIREMENTS.
- DURING THE FINAL PHASE OF BUILDING CONSTRUCTION, FINISH GRADE, PERFORM SOIL RESTORATION REQUIREMENTS (SEE FIGURE 8.1), TOPSOIL, RAKE, AND SEED ALL AREAS AS REQUIRED. WHERE REQUIRED OR RECOMMENDED, HYDRO-MULCH OR INSTALL EROSION CONTROL BLANKETS.

FINAL SITE STABILIZATION AND COMPLETION OF NEW CONSTRUCTION:

- UPON COMPLETION OF ALL WORK, THE SITE SHALL BE INSPECTED BY THE SUPERVISING ENGINEER AND TOWN INSPECTOR TO DETERMINE COMPLETION OF ALL WORK AND PERMANENT STABILIZATION OF THE SITE.
- ANY AREAS DEEMED INCOMPLETE OR NOT PROPERLY STABILIZED SHALL BE DONE SO TO THE SATISFACTION OF THE SUPERVISING ENGINEER AND TOWN INSPECTOR.
- ONCE THE SITE IS DEEMED ADEQUATELY STABLE THE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES CAN BE REMOVED. AT THAT TIME IF DEEMED APPROPRIATE DRAINAGE STRUCTURES UPSTREAM FROM THE SUBSURFACE STORMWATER MANAGEMENT SYSTEMS SHALL BE CLEANED OF SEDIMENT AND DEBRIS. THEY CAN THEN BE UNLOCKED TO ALLOW FOR FLOW OF COLLECTED SURFACE RUNOFF.

CONTACT INFORMATION DURING AND AFTER CONSTRUCTION:

JOHN GERBINO
3232 GOMER ST
YORKTOWN HEIGHTS, NY 10598
PHONE: (914) 299-8985

Winter Stabilization Notes:

If construction activities are expected to extend into or occur during the winter season the contractor shall anticipate proper stabilization and sequencing. Construction shall be sequenced such that wherever possible areas of disturbance that can be completed and permanently stabilized shall be done by applying and establishing permanent vegetative cover before the first frost. Areas subject to temporary disturbance that will not be worked for an extended period of time shall be treated with temporary seed, mulch, and/or erosion blankets.

OWNER/OPERATOR CERTIFICATION

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

Name (please print) _____
Title _____
Date _____
Address _____
Phone _____
E-mail _____
Signature _____
Name of Trained Individual _____

CONTRACTOR CERTIFICATION

Contractor Certification Statement - All contractors and subcontractors identified in a SWPPP in accordance with Part III.A.6 (SPDES General Permit for Stormwater Runoff from Construction Activity, GP-0-020-001, January 2020) of this permit shall sign a copy of the following certification statement before undertaking any construction activity at the site identified in the SWPPP:

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the Owner or Operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings."

Individual Contractor:
Name and Title (please print) _____
Signature of Contractor _____
Name of Trained Individual _____

Company / Contracting Firm:
Name of Company _____
Address of Company _____
Telephone Number / Cell Number _____

Site Information:
Address of Site _____
Today's Date: _____

Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 • Fax: (914) 962-7386
www.sitedesignconsultants.com

Engineer: Joseph C. Rima, P.E.
NYS Lic. No. 64431

Revisions:

No.	Date	Comments
1	10/2/2023	Submission To Planning Board
2	11/17/2023	Submission To Planning Board

SCALE:

DRAWN BY: AKM

DATE: 05/28/25

SITE PLAN
PREPARED FOR

MJM LAND
DEVELOPMENT CORP.


3232 Gomer Street
Yorktown
Westchester County, NY

Sheet

C-501


PROJECT # 22-01

Copyright © 2025 by Site Design Consultants. All Rights Reserved.




- NOTES:**
1. In materials to be considered as unsuitable (i.e. Muck) material is to be replaced 24" below the pipe invert and replaced with item no. 4 bedding.
 2. A continuous and uniform bedding shall be provided in the trench for all buried pipe. Backfill material shall be tamped in layers around the pipe and to a sufficient height above the pipe to adequately support and protect the pipe. Stones found in the trench shall be removed for a depth of at least six inches below the bottom of the pipe.
 3. See Pavement Replacement Detail for backfill specifications in local and main TOWN roads.


W-1 | WATER MAIN BEDDING DETAIL
NOT TO SCALE




W-2 WATER SERVICE CONNECTION DETAIL NOT TO SCALE




W-3 FIRE HYDRANT DETAIL NOT TO SCALE




W-4 THRUST BLOCKING FOR HORIZONTAL BENDS
NOT TO SCALE



W-5 SEPARATION OF WATER MAINS, SANITARY SEWERS OR STORM SEWERS




W-6 TEE AND GATE VALVE CONNECTION DETAIL NOT TO SCALE



1. In the event that there is a deviation from any of the separation requirements, said changes or use of encasement must be approved by the Westchester County Department of Health.
2. Encasement of the water main shall apply only at locations where the minimum required separation distances cannot be maintained or whenever a water main crosses beneath a sewer main.
3. Encasement of the water main shall be limited to those locations indicated on the plans.
4. Encasement shall be completed with a concrete pipe having a minimum compressive strength of 50 psi.
5. One full length of sewer pipe shall be laid so both joints will be as far from the water main as possible.
6. Where the sewer has already been installed, the water main shall be placed so that the joints on the water main are equidistant from the sewer. No water pipe shall pass through or come in contact with any sewer manhole.


W-7 WATER MAIN ENCASEMENT DETAIL



CONTRACTOR SHALL BUILD INVERT TO HALF DIAMETER PIPE IN FIELD. INVERT SHALL BE TROWELED TO A SMOOTH FINISH. INCLUDED UNDER MANHOLE ITEM.


INLET AND OUTLET SHALL HAVE A KOR-N-SEAL BOOT INCLUDED UNDER MANHOLE ITEM.

W-9 TYPICAL SEWER MANHOLE TROUGH DETAIL




- NOTES:**
1. WHERE THE SANITARY SEWER MAIN CROSSES THE WATER MAIN AN 18" MINIMUM VERTICAL SEPARATION SHALL BE MAINTAINED. THE DISTANCE SHALL BE MEASURED EDGE TO EDGE.
 2. WHERE THE SANITARY SEWER MAIN RUNS PARALLEL TO AN EXISTING OR PROPOSED WATER MAIN A 10' MINIMUM HORIZONTAL SEPARATION SHALL BE MAINTAINED. THE DISTANCE SHALL BE MEASURED EDGE TO EDGE.
 3. ANY DEVIATION FROM THE REQUIRED MINIMUM SEPARATIONS SHALL BE SUBJECT TO A REVIEW AND APPROVAL BY THE WESTCHESTER COUNTY DEPARTMENT OF HEALTH PRIOR TO CONSTRUCTION.


SEWER MAIN / SEWER SERVICE TRENCH DETAIL



PRECAST CONCRETE SEWER MANHOLE DETAIL




SEWER CONNECTION TO PROPOSED MAIN-LINE DETAIL



D-1

STORM DRAIN MANHOLE DETAIL


NOT TO SCALE



D-2

CATCH BASIN DETAIL


NOT TO SCALE



D-3

STORM PIPE BEDDING DETAIL

NOT TO SCALE



D-4


ROOF & FOOTING DRAIN CONNECTION DETAIL

NOT TO SCALE

ACCEPTABLE FILL MATERIALS: STORMTECH SC-800 CHAMBER SYSTEMS

MATERIAL LOCATION	DESCRIPTION	AASHTO MATERIAL CLASSIFICATIONS	COMPACTION / DENSITY REQUIREMENT
D FINAL FILL: FILL MATERIAL FOR LAYER 'D' STARTS FROM THE TOP OF THE 'C' LAYER TO THE BOTTOM OF FLEXIBLE PAVEMENT OR UNPAVED FINISHED GRADE ABOVE. NOTE THAT PAVEMENT SUBBASE MAY BE PART OF THE 'D' LAYER.	ANY SOIL/ROCK MATERIALS, NATIVE SOILS, OR PER ENGINEER'S PLANS. CHECK PLANS FOR PAVEMENT SUBGRADE REQUIREMENTS.	N/A	PREPARE PER SITE DESIGN ENGINEER'S PLANS. PAVED INSTALLATIONS MAY HAVE STRINGENT MATERIAL AND PREPARATION REQUIREMENTS.
C INITIAL FILL: FILL MATERIAL FOR LAYER 'C' STARTS FROM THE TOP OF THE EMBEDEDMENT STONE ('B' LAYER) TO 10" (375 mm) ABOVE THE TOP OF THE CHAMBER. NOTE THAT PAVEMENT SUBBASE MAY BE A PART OF THE 'C' LAYER.	GRANULAR WELL-GRADED SOIL/AGGREGATE MIXTURES, <35% FINES OR PROCESSED AGGREGATE. MOST PAVEMENT SUBBASE MATERIALS CAN BE USED IN LIEU OF THIS LAYER.	AASHTO M145 ¹ A-1, A-2-4, A-3 OR AASHTO M43 ¹ 3, 357, 4, 487, 5, 56, 57, 6, 97, 98, 7, 78, 8, 98, 9, 10	BEGIN COMPACTIONS AFTER 12" (300 mm) OF MATERIAL OVER THE CHAMBERS IS REACHED. COMPACT ADDITIONAL LAYERS IN 6" (150 mm) MAX LIFTS TO A MIN. 95% PROCTOR DENSITY FOR WELL-GRADED MATERIAL AND 95% RELATIVE DENSITY FOR PROCESSED AGGREGATE MATERIALS. ROLLER GROSS VEHICLE WEIGHT NOT TO EXCEED 12,000 lbs (53 kN). DYNAMIC FORCE NOT TO EXCEED 20,000 lbs (89 kN).
B EMBEDEDMENT STONE: FILL SURROUNDING THE CHAMBERS FROM THE FOUNDATION STONE ('A' LAYER) TO THE 'C' LAYER ABOVE.	CLEAN, CRUSHED, ANGULAR STONE OR RECYCLED CONCRETE ²	AASHTO M43 ¹ 3, 357, 4, 487, 5, 56, 57	NO COMPACTION REQUIRED.
A FOUNDATION STONE: FILL BELOW CHAMBERS FROM THE SUBGRADE UP TO THE FOOT (BOTTOM) OF THE CHAMBER.	CLEAN, CRUSHED, ANGULAR STONE OR RECYCLED CONCRETE ²	AASHTO M43 ¹ 3, 357, 4, 487, 5, 56, 57	PLATE COMPACT OR ROLL TO ACHIEVE A FLAT SURFACE. ^{2,3}

- PLEASE NOTE:
- THE LISTED AASHTO DESIGNATIONS ARE FOR GRADATIONS ONLY. THE STONE MUST ALSO BE CLEAN, CRUSHED, ANGULAR. FOR EXAMPLE, A SPECIFICATION FOR #4 STONE WOULD STATE: "CLEAN, CRUSHED, ANGULAR NO. 4 (AASHTO M43) STONE".
 - STORMTECH COMPACTION REQUIREMENTS ARE MET FOR 'A' LOCATION MATERIALS WHEN PLACED AND COMPACTED IN 6" (150 mm) (MAX) LIFTS USING TWO FULL COVERAGES WITH A VIBRATORY COMPACTOR.
 - WHERE INFILTRATION SURFACES MAY BE COMPROMISED BY COMPACTION, FOR STANDARD DESIGN LOAD CONDITIONS, A FLAT SURFACE MAY BE ACHIEVED BY RAKING OR DRAGGING WITHOUT COMPACTION EQUIPMENT. FOR SPECIAL LOAD DESIGNS, CONTACT STORMTECH FOR COMPACTION REQUIREMENTS.
 - ONCE LAYER 'C' IS PLACED, ANY SOIL/MATERIAL CAN BE PLACED IN LAYER 'D' UP TO THE FINISHED GRADE. MOST PAVEMENT SUBBASE SOILS CAN BE USED TO REPLACE THE MATERIAL REQUIREMENTS OF LAYER 'C' OR 'D' AT THE SITE DESIGN ENGINEER'S DISCRETION.
 - WHERE RECYCLED CONCRETE AGGREGATE IS USED IN LAYERS 'A' OR 'B' THE MATERIAL SHOULD ALSO MEET THE ACCEPTABILITY CRITERIA OUTLINED IN TECHNICAL NOTE 6.20 "RECYCLED CONCRETE STRUCTURAL BACKFILL".




NOTES:

- CHAMBERS SHALL MEET THE REQUIREMENTS OF ASTM F2418, "STANDARD SPECIFICATION FOR POLYPROPYLENE (PP) CORRUGATED WALL STORMWATER COLLECTION CHAMBERS".
- SC-800 CHAMBERS SHALL BE DESIGNED IN ACCORDANCE WITH ASTM F2787 "STANDARD PRACTICE FOR STRUCTURAL DESIGN OF THERMOPLASTIC CORRUGATED WALL STORMWATER COLLECTION CHAMBERS".
- THE SITE DESIGN ENGINEER IS RESPONSIBLE FOR ASSESSING THE BEARING RESISTANCE (ALLOWABLE BEARING CAPACITY) OF THE SUBGRADE SOILS AND THE DEPTH OF FOUNDATION STONE WITH CONSIDERATION FOR THE RANGE OF EXPECTED SOIL MOISTURE CONDITIONS. REFERENCE STORMTECH DESIGN MANUAL FOR BEARING CAPACITY GUIDANCE.
- PERIMETER STONE MUST BE EXTENDED HORIZONTALLY TO THE EXCAVATION WALL FOR BOTH VERTICAL AND SLOPED EXCAVATION WALLS.
- REQUIREMENTS FOR HANDLING AND INSTALLATION:
 - TO MAINTAIN THE WIDTH OF CHAMBERS DURING SHIPPING AND HANDLING, CHAMBERS SHALL HAVE INTEGRAL, INTERLOCKING STACKING LUGS.
 - TO ENSURE A SECURE JOINT DURING INSTALLATION AND BACKFILL, THE HEIGHT OF THE CHAMBER JOINT SHALL NOT BE LESS THAN 2" (50 mm).
 - TO ENSURE THE INTEGRITY OF THE ARCH SHAPE DURING INSTALLATION, a) THE ARCH STIFFNESS CONSTANT AS DEFINED IN SECTION 6.2.8 OF ASTM F2418 SHALL BE GREATER THAN OR EQUAL TO 750 LBS/FT² (AND b) TO RESIST CHAMBER DEFORMATION DURING INSTALLATION AT ELEVATED TEMPERATURES (ABOVE 73° F / 23° C), CHAMBERS SHALL BE PRODUCED FROM REFLECTIVE GOLD OR YELLOW COLORS.

SW-1

ADS SC-800 CROSS SECTION DETAIL

NOT TO SCALE



NOTE: ALL DIMENSIONS ARE NOMINAL.

SW-2

ADS SC-800 TECH SPEC DETAIL

NOT TO SCALE

Site Design Consultants
Civil Engineers • Land Planners
251-F Underhill Avenue, Yorktown Heights, NY 10598
(914) 962-4488 • Fax: (914) 962-7386
www.sitedesignconsultants.com

Engineer:
Joseph C. Rima, P.E.
License No. 64431
State of New York

Revisions:

No.	Date	Comments
1	10/2/2025	Submission To Planning Board
2	11/17/2025	Submission To Planning Board

SCALE:

DRAWN BY:
AKM

DATE:
05/28/25

SITE PLAN
PREPARED FOR
**MJM LAND
DEVELOPMENT CORP.**
3332 Gomer Street
Westchester County, NY

Town of Yorktown

Sheet
C-504

STORMWATER
DETAILS

Copyright © 2025 BY SITE DESIGN CONSULTANTS. ALL RIGHTS RESERVED.
PROJECT # 22-01